

**State College Area School District
Office of Physical Plant
Ed Poprik, Director**

To: Board of School Directors
From: Ed Poprik
RE: **Elementary Projects Update**
Date: April 24, 2017

At the request of the Design Team, a draft of revisions to the Elementary Projects development calendar is attached for review. The team is not able to achieve the originally projected delivery date for 60% documents, which was slated for a work session on May 1, 2017. Consequently, an extension is being sought to move this work session to June 5, 2017.

Despite this delay, the team is committed to delivering this project within the planned parameters and is holding the planned dates for delivery of the 90% and 100% documents. Members of the team will be present at the meeting to discuss the proposed calendar changes.

Elementary Project Calendar; April 24, 2017 update

Projected Date	Meeting	Activity
Thursday, April 13, 2017	CAC for Facilities	Cancel
Monday, April 24, 2017	Board Meeting	Review NEW calendar
Monday, May 1, 2017	Board Work session	Cancel
Tuesday, May 2 or 9, 2017	Public Forum	Cancel
Wednesday, May 3, 2017	F&G	Review draft 3-D models
Monday, May 8, 2017	Board Meeting	Review draft Act 34 booklet
Thursday, May 11, 2017	CAC for Facilities	Project update
Monday, May 22, 2017	Board meeting	Approve Act 34 booklet
Monday, June 5, 2017	Board Work Session	60% Review
Tuesday, June 6, 2017	Public Forum	1 night for all 3 buildings
Wednesday, June 7, 2017	F&G	Discuss Forums
Thursday, June 8, 2017	CAC for Facilities	Review 60%
Monday, June 12, 2017	Board Meeting	Hearings for Act 34 and closing Lemont
Monday, June 26, 2017	Board Meeting	Approve 60%
Wednesday, July 5, 2017	F&G	
Monday, July 10, 2017	Board Meeting	
Thursday, July 13, 2017	CAC for Facilities	
Monday, July 24, 2017	Board meeting	Approve PlanCon D and E
Wednesday, August 2, 2017	F&G	
Monday, August 7, 2017	Board work session	90% review
Tuesday, Aug. 8 or 15, 2017	Public Forum	1 night for all 3 buildings
Thursday, August 10, 2017	CAC for Facilities	
Monday, August 14, 2017	Board Meeting	
Monday, August 28, 2017	Board meeting	Approve 90% and PlanCon Part F
Wednesday, September 6, 2017	F&G	
Monday, September 11, 2017	Board Meeting	
Thursday, September 14, 2017	CAC for Facilities	
Monday, September 25, 2017	Board meeting	Approve final documents/permission to bid
Wednesday, October 4, 2017	F&G	
Monday, October 9, 2017	Board Meeting	
Thursday, October 12, 2017	CAC for Facilities	
Monday, October 23, 2017	Board Meeting	
Wednesday, November 1, 2017	F&G	
Thursday, November 2, 2017	open bids	
Thursday, November 9, 2017	CAC for Facilities	
Monday, November 13, 2017	Board meeting	Award bids and PlanCon part G