

**State College Area School District  
Office of Physical Plant  
Ed Poprik, Director**

**VI-B**

To: Board of School Directors

From: Ed Poprik

RE: **Memorial Field Update**

Date: August 12, 2013

Since the last update given to the Board on July 15, 2013, the contractor has not been able to maintain the projected schedule. Many factors have influenced this development. One of the key factors has been unforeseen conditions at the existing footings. This has impacted schedule, forced redesign efforts, and will also result in change orders. We are currently working on both a recovery schedule and quantifying the change order magnitude.

The field surface is complete and practice will begin on the field as scheduled on Monday, August 12.

The first home game is scheduled for Friday, September 6. The current plan is for the back bleacher support wall to be completed the week of August 19. The west bleacher structure will be delivered on August 15 and 16. Installation of the delivered materials will follow, proceeding North to South. The entire west bleacher installation is scheduled to be completed by August 30. The sidewalk on Fraser Street will not be completed before September 6; consequently, temporary access and egress measures are planned for the first home game.

The temporary east bleacher assembly that is planned for the area disrupted by sinkhole repairs is scheduled for delivery on August 21, with installation completed by August 26.